DAILY QUALITY CONTROL SITE CHECKLIST

Engineered Screeding and Levelling Systems

PRE-START	Comments
■ Work instructions available	
Work instructions clear & concise	
Surface preparation method specified	
Prefill requirements specified	
System specified	
☐ Thickness specified	
Cove height specified	
Cove radius specified	
QC sheets on site	
☐ Technical literature/MSDs on site	
HEALTH, SAFETY & ENVIRONMENT	
Trained staff identified	
SDS on site	
PPE on site	
☐ Electrical equipment tagged & current	
Fire extinguishers	
"Danger" tape	
Spill Kits	
■ Waste Disposal	

SURFACE PREPARATION	Comments			
Preparation acceptable (incl. upstands & panel)				
Floor clean & dry				
Joints cut out clean				
Swept and/or vacuumed				
■ Moisture content correct				
MIXING				
☐ Water gauging bucket or jug				
■ Measuring by weight				
Clean & tidy				
INSTALLATION & EQUIPMENT				
☐ Correct floats				
All tools for product				
Mesh reinforcement (if required)				
Prefill installation correct as specified				
Screed to correct thickness				
☐ Visual aspect of installed topping, i.e. trowel marks				
Fillet radius and installation correct				
Construction joints carried and cut through				
Jointing detail acceptable				
COMPLETION				
Site clean up				
☐ Floor protected				
Client sign-off				

I/We agree th	at this is corre	ct.								
Name:										
Date of Accepta	ance:/	_/		Signed:						
FLOOR II	NSTALLAT	ION								
Contractor	completed to s	oecification								
Protection	of area required	?								
Installation Sup	ervisor:									
Date of Accepta	ance:/	_/		Signed:						
SITE CON	NDITIONS									
External:										
Fine	Wet	Cold		Comment	S					
Internal:										
Building Open	Building Er	closed	Natura	l Lighting	Overh	ead light	ing Sp	otlights		
Ambient Temp	peratures:									
am:°	am:	0	am:	· · · · ·	am:	o 	am:	o 	am:	o —
pm:°	pm:	· · · · · ·	pm:	· · · · · · · · · · · · · · · · · · ·	pm:	o	pm:	· · · · ·	pm:	o
RECORD	S									
☐ Photo reco	rds during stage	es								
☐ ARDEX Site	e Visit									
ARDEX Person	nnel: (if site vis	it conduct	ted for sp	ecial warr	anty)					
Name:										
Date of Accepta	ance:/	_/		Signed:						

Damage to floors by other trades:		
Damage to site by contractor:		
FINAL JOB APPROVAL & A		
Contractor Principal		
Name:		
Date of Acceptance:/	Signed:	
Client or Client's Representative Name:		
Date of Acceptance:/		

The technical details, recommendations and other information contained in this data sheet are given in good faith and represent the best of our knowledge and experience at the time of printing. It is your responsibility to ensure that our products are used and handled correctly and in accordance with any applicable New Zealand and/or Australian Standards. Our instructions and recommendations are only for the uses they are intended. Users are advised to confirm that this product is suitable for their application and conforms with the specifications of the system. We also reserve the right to update information without prior notice to you to reflect our ongoing research and development program. Country specific recommendations, depending on local standards, codes of practice, building regulations or industry guidelines, may affect specific installation recommendations. The supply of our products and services is also subject to certain terms, warranties and exclusions, which may have already been disclosed to you in prior dealings or are otherwise available to you on request. You should make yourself familiar with them.

© ARDEX New Zealand Ltd 2023.

All aforementioned products are the trademarks of ARDEX New Zealand Ltd, its licensors and affiliates. Always refer to ardex.co.nz for the latest technical data from ARDEX New Zealand.



