

---

# QUALITY ASSURANCE CHECKLIST



## ARDEX Butynol

---

### PROJECT

---

Project Name: \_\_\_\_\_

Site Address: \_\_\_\_\_

Location on Site: \_\_\_\_\_

Owner: \_\_\_\_\_

Builder: \_\_\_\_\_

Site Supervisor: \_\_\_\_\_

Architect: \_\_\_\_\_

### ARDEX CONTRACTOR

---

Contractor Name: \_\_\_\_\_

Is the contractor an approved ARDEX applicator?      Yes      No

Installation Supervisor: \_\_\_\_\_      ARDEX Installer no.: \_\_\_\_\_

Installation Team: \_\_\_\_\_

Date Started: \_\_\_\_/\_\_\_\_/\_\_\_\_

Date Completed: \_\_\_\_/\_\_\_\_/\_\_\_\_

## BUTYNOL CHECKLIST

APPLICATOR INITIALS

BUILDER INITIALS

Correct ARDEX material, colour, and thickness has been ordered

Product code: \_\_\_\_\_ Batch no: \_\_\_\_\_

Colour: \_\_\_\_\_ Thickness: \_\_\_\_\_

Work areas are clean and tidy and conforms with the relevant ARDEX Substrate Specification documents, completed separately

Substrate moisture content acceptable?

Install underflashing tape in correct locations

Membrane laid over clean substrate using correct adhesive

Sheets well set out, parallel lines, laps running correct direction and to correct fall

Membrane lying flat on substrate with no bubbling

Laps primed and taped, with clean edges, no excess seam tape, glue overspray

Outlets detailed to correct ARDEX specification

Membrane termination completed to ARDEX details

Post-installation rubbish removed from work area

Conforms with ARDEX specifications

Any nonstandard details installed as per pre-approved specifications

Attach approved drawing

ARDEX membrane installation completed to specification

Ambient Temperature: \_\_\_\_\_ °C

Substrate Temperature: \_\_\_\_\_ °C

Installation Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

\_\_\_\_ Installation Time: \_\_\_\_:\_\_\_\_ am pm

---

Issues to note or to be raised during installation:

Remedial action required:

Note of damaged areas repaired: (include photographs)

## FINAL SIGN OFF

---

### Applicator

Name: \_\_\_\_\_

Signed: \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

### Main Contractor

Name: \_\_\_\_\_

Signed: \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

### Owner

Name: \_\_\_\_\_

Signed: \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

The technical details, recommendations and other information contained in this data sheet are given in good faith and represent the best of our knowledge and experience at the time of printing. It is your responsibility to ensure that our products are used and handled correctly and in accordance with any applicable New Zealand and/or Australian Standards. Our instructions and recommendations are only for the uses they are intended. Users are advised to confirm that this product is suitable for their application and conforms with the specifications of the system. We also reserve the right to update information without prior notice to you to reflect our ongoing research and development program. Country specific recommendations, depending on local standards, codes of practice, building regulations or industry guidelines, may affect specific installation recommendations. The supply of our products and services is also subject to certain terms, warranties and exclusions, which may have already been disclosed to you in prior dealings or are otherwise available to you on request. You should make yourself familiar with them.

© ARDEX New Zealand Ltd 2023.

All aforementioned products are the trademarks of ARDEX New Zealand Ltd, its licensors and affiliates. Always refer to [ardex.co.nz](http://ardex.co.nz) for the latest technical data from ARDEX New Zealand.

---

0800 227 339

[ardex.co.nz](http://ardex.co.nz)



**SYSTEMARDEX**  
PREMIUM PERFORMANCE